



# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 7/15/18

### Past Week of Progress

- \* Continue Framing/Installation for Ceiling Access Panels Within Event Space
- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Complete Canopy T&G Soffit Furring
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In

- \* Continue Metal Stud Framing in Pavilion (Event Space Ceiling/Public RR Ceiling)
- \* Continue Pex Floor Heat Manifold Connections
- \* Continue Installation of Pre-Finished Two Piece Fascia
- \* Continue Pre-Finished Metal Flashing at Canopy

### Next Week Look Ahead

- \* Continue Framing/Installation for Ceiling Access Panels Within Event Space
- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Start Event Space T&G Soffit Furring
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In
- \* Continue Insulation/Gypsum Board Installation

- \* Complete Vestibule Metal Stud Framing
- \* Continue Pex Floor Heat Manifold Connections
- \* Complete Installation of Pre-Finished Two Piece Fascia
- \* Continue Pre-Finished Metal Flashing at Canopy

### Milestone Events

- \* Seatwall Final Week of 7/23/18

### Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 7/15/18

#### Past Week of Progress

- \* Bring Up Grade to Bottom of South Seawall Footing for First 100' Footing Pour
- \* Continue Excavation of Silt From Around Installed H-Piles Due to Rain Event
- \* Continue Driving Battered H-Piles at South Shore Seawall
- \* Set Up Containment Area for North Cofferdam Spoils Within Laydown Area
- \* Backfill Around Pier #21 & Pier #22 TCT Concrete Columns

- \* Install Pier #21 & Pier #22 Column Steel Reinforcing, Form, Pour, and Strip Forms
- \* Start Excavation of North Seawall Cofferdam (West End)
- \* Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam
- \* Continue North Seawall Cofferdam Bracing Installation

#### Next Week Look Ahead

- \* Form, Prep, Pour, and Strip Forms for First 100' Footing Section at South Seawall
- \* Continue Cutting H-Piles to Specified Elevation Within the South Seawall Cofferdam
- \* SPS Mobilization and Start Driving H-Piles Within the North Seawall Cofferdam
- \* Pull Sheeting Around Pier #21 & Pier #22 TCT Concrete Columns
- \* Reconfigure Pier 15-21 Cofferdam and Install Sheeting Between Pier 20-21

- \* Complete H-Pile Installation (Battered Pile) Within South Seawall Cofferdam
- \* Bring Up Grade and Form Second Section of Footing for South Seawall
- \* Continue Excavation of North Seawall Cofferdam (East End)
- \* Continue North Seawall Cofferdam Bracing Installation
- \* Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam

#### Milestone Events

- \* Poured TCT Pier #21 & #22 Columns on 7/12/18

- \* Week of 7/16/18 Pour First Section of Footing for South Seawall

#### South Seawall Progress Photos





# Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



## Weekly Progress Update for Week Ending 7/15/18

### North Shore Progress Photos (Parkview TCT & North Seawall)

