



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 8/26/18

Past Week of Progress

- | | |
|---|--|
| <ul style="list-style-type: none"> * Finish Event Space T&G Soffit Furring * Complete Installation of Hard Lid Ceilings at all Public Bathrooms * Continue to Grind and Install Densifier on Seat Walls/Curb Walls at Pavilion * Complete Specialty Coating at All OHD Structural Steel Jambes and Headers * Continue Installation of Limestone Cladding | <ul style="list-style-type: none"> * Install Rigid Extruded Insulation Board at Vestibule Entry * Continue Overhead Electrical Rough-In/ Lighting Fixture Installation * Touch-Up Paint Interior/Exterior Columns and Apply Finish Coat at Interior Columns * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion * Continue Plumbing Rough-In for Water Heaters in Mechanical Room |
|---|--|

Next Week Look Ahead

- | | |
|---|---|
| <ul style="list-style-type: none"> * Continue Installation of Limestone Cladding * Start Curtain Wall Framing in Event Space * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion * Continue Miscellaneous Plumbing Rough-In | <ul style="list-style-type: none"> * Continue Application of Finish Coat at Interior Columns * Start on Canopy T&G Cedar Soffit * Continue Overhead Electrical Rough-In/ Lighting Fixture Installation |
|---|---|

Milestone Events

- | | |
|---|--|
| <ul style="list-style-type: none"> * Week of 9/3/18 Start Event Space Curtain Wall | <ul style="list-style-type: none"> * Week of 9/3/18 Start Exterior Canopy Pre-Finished T&G Cedar Soffit |
|---|--|

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 8/26/17

Past Week of Progress

- * Continue to Place Revetment Riprap Along Rivers Side of North Seawall
- * Continue Flatwork Prep at South Seawall
- * Excavate, Prep, and Pour Footings for 1st Row of Lounger and Seatwalls
- * Continue to Form, Prep, and Pour Piers #17 and #18 Pile Cap
- * Backfill Around Columns #17 and #18 and Start to Pull Cofferdam Sheets
- * Form and Prep Abutment #1 Foundation

- * Continue to Form and Prep North Seawall Wall Sections
- * Continue to Build Up Harrison Street and Bandshell Area to Specified Subgrade
- * Remediate East Radius at South Seawall
- * Form, Prep, and Pour Columns #17 and #18
- * Start Backfill at North Seawall and Around Columns #5, #6, & #7

Next Week Look Ahead

- * Finish Placement of Revetment Riprap Along Rivers Side of North Seawall
- * Continue Flatwork Prep at South Seawall
- * Continue Excavation, Prep, and Pour Footings for 1st Row of Lounger and Seatwalls
- * Start to Form 1st Row of Lounger and Seatwalls on South Shore
- * Pour Abutment #1 Foundation and Start Prep Abutment Walls
- * Finish Forming and Start Pouring Abutment #2 Wall Sections
- * Move Jersey Barriers on Superior and Wells Street

- * Finish Form, Prep, and Pour North Seawall Wall Sections
- * Finish Build Up of Harrison Street and Bandshell Area to Specified Subgrade
- * Backfill Around Columns #17 and #18 and Start to Pull Cofferdam Sheets
- * Re-Drive Sheets Around Piers #15 and #16, Start Excavation, and Drive H-Piles
- * Continue Backfill at North Seawall and Around Columns #5, #6, & #7
- * Excavate and Drive Piles for Piers #8, #9, and #10 and Temporarily Backfill
- * Excavate and Prep Bandshell Foundations

Milestone Events

* Week of 9/4/18 Demo Wells Street Asphalt

* Week of 9/4/18 Pour Bandshell Foundations

South Seawall/Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 8/26/17

North Site Progress Photos

