



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/9/18

Past Week of Progress

- | | |
|--|--|
| <ul style="list-style-type: none"> * Continue Installation of Limestone Cladding * Start Curtain Wall Framing in Event Space * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion * Excavate and Install Water Line to Pavilion | <ul style="list-style-type: none"> * Touch-Up Finish Coat at Interior Columns * Continue Miscellaneous Plumbing Rough-In * Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation * Continue Install Rigid Extruded Insulation Board at Vestibule Entry |
|--|--|

Next Week Look Ahead

- | | |
|---|---|
| <ul style="list-style-type: none"> * Continue Installation of Limestone Cladding * Continue Curtain Wall Framing in Event Space * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion * Excavate and Install Water Line to Pavilion * Continue Miscellaneous Plumbing Rough-In | <ul style="list-style-type: none"> * Touch-Up Finish Coat at Interior Columns * Start on Canopy T&G Cedar Soffit * Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation * Finish Installation Rigid Extruded Insulation Board at Vestibule Entry |
|---|---|

Milestone Events

- | | |
|---|---|
| * Started Event Space Curtain Wall Week of 9/3/18 | * Week of 9/10/18 Start Exterior Canopy Pre-Finished T&G Cedar Soffit |
|---|---|

Park Foundation Pavilion Progress Photos

