



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/23/18

Past Week of Progress

- * Continue Installation of Limestone Cladding
- * Complete Curtain Wall Framing in Event Space and Concessions Area
- * Complete Furring and Pre-Finished Metal Trims at Vestibule
- * Continue Exterior Canopy T&G Cedar Soffit
- * Continue Finish Coat of Paint at All Unfinished Gypsum Board Within the Pavilion
- * Start T&G Cedar Siding at Vestibule

Next Week Look Ahead

- * Complete Installation of Limestone Cladding and Start Cleaning of Finished Limestone
- * Continue T&G Cedar Siding at Vestibule
- * Start Installation of Continuous Diffuser in Event Space
- * Work on Miscellaneous Roofing Items
- * Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System
- * Continue Exterior Canopy T&G Cedar Soffit
- * Start Glazing at Event Space/Concessions Curtain Wall Areas
- * Continue Miscellaneous Plumbing Within Mechanical Room
- * Start Pre-Finished Flashing/Trims at Canopy Skylight Areas

Milestone Events

- * Start Glazing at Event Space/ Concession Curtain Wall Week of 9/24/18
- * Start Pavilion Dumpster Enclosure Week of 10/1/18

Park Foundation Pavilion Progress Photos

