



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 10/7/18

### Past Week of Progress

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Continue Cleaning of Finished Limestone Cladding</li> <li>* Continue T&amp;G Cedar Siding at Vestibule</li> <li>* Complete Installation of Continuous Diffuser in Event Space</li> <li>* Install Overhead Doors Within the Event Space</li> </ul> | <ul style="list-style-type: none"> <li>* Continue Exterior Canopy T&amp;G Cedar Soffit</li> <li>* Continue Glazing at Event Space/Concessions Curtain Wall Areas</li> <li>* Start Installation of Drip Edge at Pre-Finished Metal Wall Panel System</li> <li>* Form Seatwalls Around Exterior Columns</li> </ul> |
|--|--|

### Next Week Look Ahead

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Continue Exterior Canopy T&amp;G Cedar Soffit</li> <li>* Continue Installation Overhead Doors Within the Event Space</li> <li>* Prep and Pour Seatwalls Around Exterior Columns</li> <li>* Start dumpster Enclosure Footings</li> </ul> | <ul style="list-style-type: none"> <li>* Continue T&amp;G Cedar Siding at Vestibule</li> <li>* Continue Glazing at Event Space/Concessions Curtain Wall Areas</li> <li>* Start on Exterior Doors and Hardware</li> </ul> |
|--|--|

### Milestone Events

- \* Start Pavilion Dumpster Enclosure Week of 10/8/18

### Park Foundation Pavilion Progress Photos

