



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 11/11/18

### Past Two Weeks of Progress

- \* Form, Prep, and Pour Cool Gray Flatwork on West and North Side of Pavilion
- \* Excavate Footings on East Side of Pavilion
- \* Form, Prep, and Pour Stoops on East Side of Pavilion
- \* Continue T&G Cedar Siding at Vestibule
- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Receive and Unload Rill Equipment and Install Within Rill Room
- \* Installation of Exterior Aluminum Doors and Hardware in Event Space Area
- \* Place Concrete Blankets Over Prepped Subgrade for Winter Protection at Pavilion
- \* Installation of Exterior Hollow Metal Doors and Hardware
- \* Continue Install 2" Rigid Insulation and Z Furring Around Public Restroom Entrances
- \* Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing
- \* Complete Laying CMU Block for Dumpster Enclosure
- \* Apply Sealer on Concrete Floors In Equipment Rooms Within Pavilion
- \* Installation of Pre-Finished Metal Trim In Event Space for Interior T&G Cedar
- \* Continue Installation of Pre-Finished Metal Wall System at Canopy Skylights
- \* Form, Prep, and Pour Charcoal Concrete Bands on East Side of Pavilion
- \* Continue Saw Cutting Construction Joints Per Plans at Exterior Pavilion Concrete

### Next Week Look Ahead

- \* Form, Prep, and Pour Cool Gray Flatwork on East Side of Pavilion
- \* Continue T&G Cedar Siding at Vestibule (Interior)
- \* Installation of Pre-Finished Metal Trim In Event Space for Interior T&G Cedar
- \* Continue Saw Cutting Construction Joints Per Plans at Exterior Pavilion Concrete
- \* Continue Installation of Exterior Hollow Metal Door Hardware
- \* Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing
- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Continue Installation of Pre-Finished Metal Wall System at Canopy Skylights
- \* Installation of Dumpster Enclosure Limestone Cladding

### Milestone Events

- \* Week of 11/12/18 Complete Concrete Flatwork Around Park Foundation Pavilion

### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 11/11/18

### Park Foundation Pavilion (Continued)





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 11/11/18

#### Past Two Weeks of Progress

- |                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>* Install Meter Base and Pull Wire to CT Cabinet</li> <li>* Start Installation of Rip-Rap at West End of South Seawall</li> <li>* Continue Grading of Superior Street</li> <li>* Prep and Form Parkview TCT Column #6</li> <li>* Demo Concrete Containment and Asphalt in Locations Where Rill is Located</li> </ul> | <ul style="list-style-type: none"> <li>* Form, Prep, and Pour NW Corner at Harrison and Superior Street Intersection</li> <li>* Excavate and Install 10" Rill Pipe</li> <li>* Haul Excess Soils From the North Shore in The Laydown Area Off Site</li> <li>* Backfill Rill 10" Pipe and Electrical Conduit Run From Pavilion to Splash Pad</li> <li>* Start Excavation at the Northernmost Part of Rill (Rotary Fountain)</li> </ul> |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

#### Next Week Look Ahead

- |                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                       |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>* AEP Onsite to Set Electrical Meter</li> <li>* Excavate PVC Run From Main Transformer to NE Transformer Location</li> <li>* Excavate for Plumbing/Electrical Contractors at Water Jet Locations (Rotary Fountain)</li> <li>* Fort Wayne Parks &amp; Rec Subcontractor Onsite to Remove Cottonwood at North Shore</li> <li>* Clean Parkview TCT Column #6 Form Due to Flooding and Pour Column</li> </ul> | <ul style="list-style-type: none"> <li>* Excavate Foundations at Northernmost Part of Rill (Rotary Fountain)</li> <li>* Install Electrical Conduit Run From Main Transformer to NE Location</li> <li>* Electrical Rough-In For Rill Equipment (Rotary Fountain)</li> <li>* North River Bank Prep, Geotextile Fabric, and Native Glacial Stone Installation</li> </ul> |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

#### Milestone Events

- \* Complete Parkview TCT Concrete Columns Week of 11/12/18

#### South Seawall/Site Progress Photos

