



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 11/18/18

Past Week of Progress

- * Continue Exterior Canopy T&G Cedar Soffit
- * Sawcut Cool Gray Flatwork on North Side of the Park Foundation Pavilion
- * Continue Detailing Event Space/Concessions Curtain Wall
- * Start Rill Equipment Connections/Rough-In Within Equipment Room 114
- * Form, Prep, and Pour Cool Gray Flatwork on East Side of the Park Foundation Pavilion
- * Form, Prep, and Pour Dumpster Enclosure Seat Walls on West Side of Pavilion
- * Start T&G Cedar Siding at Vestibule (Interior)

Next Week Look Ahead

- * Form, Prep, and Pour Cool Gray Flatwork on South East/South Side of Pavilion
- * Continue T&G Cedar Siding at Vestibule (Interior)
- * Start Installation Will Tile In Interior Men's and Women's Restroom
- * Sawcut East Exterior Slab at Pavilion Per Design
- * Continue Detailing Event Space/Concessions Curtain Wall
- * Continue Exterior Canopy T&G Cedar Soffit
- * Detail OHD Locations With Pre-Finished Sheet Metal Trim
- * Work on Piping Rough-In for Rill Equipment Within Equipment Room 114

Milestone Events

- * Week of 12/10/2018 Start Interior T&G Cedar Ceiling Within Pavilion Event Space

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 11/18/18

Past Two Weeks of Progress

- * Excavate Foundations at Rotary Fountain Area Within Rill
- * Excavate and Install 4" PVC Conduit Run from Main Transformer to Secondary Location
- * Prep and Pour Foundations at Rotary Fountain Area Within Rill
- * Excavate For Electrical and Plumbing Runs for the Popjets at the Rotary Fountain Area

Next Week Look Ahead

- * Continue Installation of Diverter Tank, Associated Piping and Water Jets
- * Installation of Piping Runs for Water Jets at Rotary Foundation
- * Start Excavation of Footings at W17 Lounger Seatwall and W2G Seat Wall at Turf
- * Pour Final Column #6 for Parkview TCT, Wreck Form, and Install Winter Protection
- * Start Backfill and Compaction at W17 Lounger Seatwall and W2G Seat Wall at Turf
- * Sets up Racks for AEP at Transformer Pad at SE End of Park Foundation Pavilion

Milestone Events

- * Week of 12/3/18 Start Installation of IPE on Parkview Tree Canopy Trail Mock-Up

South Site Progress Photos

