



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 12/16/18

Past Week of Progress

- | | |
|---|---|
| <ul style="list-style-type: none"> * Installation of Grout for Wall Tile In Interior Men's, Women's, & Family Restrooms * Continue Exterior Canopy T&G Cedar Soffit * Start Installation of Ceiling Grid Within Event Space Restrooms * Install Light Fixtures Within Ceiling Grid Within Event Space Restrooms | <ul style="list-style-type: none"> * Continue Limestone Cladding at Park Foundation Pavilion Dumpster Enclosure * Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space * Install OHD Controls and Receptacles Within Pavilion Event Space |
|---|---|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space * Complete Connections/Setup and Test Fire Boilers * Start Installation of Prefinished Metal Wall System at East Canopy Skylights | <ul style="list-style-type: none"> * Complete Limestone Cladding at Park Foundation Pavilion Dumpster Enclosure * Make Adjustments to the Continuous Diffusers Within the Event Space for T&G Cedar * Grind and Polish Floor in Restrooms, Hall, and Serving for Event Space |
|--|---|

Milestone Events

- * Week of 12/17/18 Start to Grind and Polish South Half of P.F. Pavilion

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 12/16/18

Past Week of Progress

- * Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating
- * Grade, Install Fabric, and Place Riprap on the West End of the North Shore
- * Complete IPE Decking, Handrail, and SS Mesh on Parkview TCT Mock-Up
- * Core Drill Holes in Rill Manifold Vault for Water and Electrical Lines
- * Excavate Footings North of the Popjets at the Rotary Fountain Area
- * Form, Prep, and Pour W17 IPE Lounger

- * Form, Prep, and Pour Secondary 200amp Service Transformer Pad
- * Grade North Shore Seawall Topping Slab and Excavate Footings for Flatwork
- * Complete Convergence Sculpture Seatwalls
- * Install Water Feature Manifold in Vault and Make Water and Electrical Connections
- * Form, Prep, and Pour Footings and Slab North of Popjets at the Rotary Fountain
- * Delivery of 4 Additional Section of Parkview TCT Sections and Prep for IPE Deck

Next Week Look Ahead

- * Delivery of 2 Additional Sections of Parkview TCT Sections and Prep for IPE Deck
- * Continue to Grade, Install Fabric, and Place Riprap on the North Shore
- * Backfill Around the Rill Manifold Vault
- * Continue to Form, Prep, and Pour W17 IPE Lounger Seatwall
- * Receive First Delivery of Arkansas Field Stone Boulders for Rill Water Feature
- * Continue to Form, Prep, and Pour Footings at the Rotary Fountain

- * Start IPE Decking on Parkview TCT Sections Delivered the Week of 12/10/18
- * Continue to Form and Prep the North Shore Seawall Topping Slab
- * Complete Water and Electrical Connections @ the Manifold Vault and Continue Tests
- * Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating
- * Start Orientation of Boulders Within the Rill for Approval and Installation

Milestone Events

- * Completed Install of IPE Decking and Railing on Parkview TCT Mock-Up 12/10/18

North/South Site Progress





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 12/16/18

North/South Site Progress Photos

