



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 12/23/18

### Past Week of Progress

- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space
- \* Continue Connections/Setup Boilers
- \* Start Installation of Prefinished Metal Cap at West Canopy Skylights
- \* Make Adjustments to the Continuous Diffusers Within the Event Space for T&G Cedar
- \* Grind and Polish Floor in Restrooms, Hall, and Serving for Event Space

### Next Week Look Ahead

- \* Continue Setup of Boilers and Test Fire
- \* Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space
- \* Continue Installation of Prefinished Metal Cap at West Canopy Skylights
- \* Continue Exterior Canopy T&G Cedar Soffit
- \* Continue to Grind and Polish Floor in Restrooms, Hall, and Serving for Event Space

### Milestone Events

- \* Week of 12/17/18 Started to Grind and Polish South Half of P.F. Pavilion

### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 12/23/18

#### Past Week of Progress

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Delivery of 2 Additional Sections of Parkview TCT Sections and Prep for IPE Deck</li> <li>* Continue to Grade, Install Fabric, and Place Riprap on the North Shore</li> <li>* Backfill Around the Rill Manifold Vault</li> <li>* Continue to Form, Prep, and Pour W17 IPE Lounger Seatwall</li> <li>* Receive First Delivery of Arkansas Field Stone Boulders for Rill Water Feature</li> <li>* Continue to Form, Prep, and Pour Footings at the Rotary Fountain</li> </ul> | <ul style="list-style-type: none"> <li>* Start IPE Decking on Parkview TCT Sections Delivered the Week of 12/10/18</li> <li>* Continue to Form and Prep the North Shore Seawall Topping Slab</li> <li>* Complete Water and Electrical Connections @ the Manifold Vault and Continue Tests</li> <li>* Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating</li> <li>* Start Orientation of Boulders Within the Rill for Approval and Installation</li> </ul> |
|--|--|

#### Next Week Look Ahead

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>* Continue to Grade, Install Fabric, and Place Riprap on the North Shore</li> <li>* Continue to Form, Prep, and Pour W17 IPE Lounger Seatwall</li> <li>* Continue to Bring Rill Slab to Grade and Tentatively Dig Foundation Walls</li> <li>* Final Delivery for Arkansas Boulders Within Rill</li> </ul> | <ul style="list-style-type: none"> <li>* Continue IPE Decking on Parkview TCT Sections Delivered the Week of 12/10/18</li> <li>* Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating</li> <li>* South River Bank Grade, Install Fabric, and Place Riprap on the North Shore</li> <li>* Start to Orient Boulders Within Rill for Approval by Riverworks Design Team</li> </ul> |
|--|---|

#### Milestone Events

- \* Week of 12/24/18 First Deliveries of Sweetwater Bandshell Structure

#### North/South Site Progress

