



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 12/9/18

Past Week of Progress

- | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Install Restroom Fixtures in Public Restrooms (Men's 115, Women's 116, Family 117) * Install Limestone Cladding at Park Foundation Pavilion Dumpster Enclosure * Run Wire making Final Connections for Installed Boilers Within Equipment Room 118 | <ul style="list-style-type: none"> * Continue Installation of Wall Tile In Interior Men's, Women's, & Family Restrooms * Continue Miscellaneous Plumbing Connections Within Equipment Room 114 & 118 * Continue Detailing Event Space/Concessions Curtain Wall * Start on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Next Week Look Ahead

- | | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Installation of Grout for Wall Tile In Interior Men's, Women's, & Family Restrooms * Continue Exterior Canopy T&G Cedar Soffit * Start Installation of Ceiling Grid Within Event Space Restrooms * Install Light Fixtures Within Ceiling Grid Within Event Space Restrooms | <ul style="list-style-type: none"> * Continue Limestone Cladding at Park Foundation Pavilion Dumpster Enclosure * Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space * Install OHD Controls and Receptacles Within Pavilion Event Space |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Milestone Events

- | | |
|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Week of 12/10/2018 Start Interior T&G Cedar Ceiling Within Pavilion Event Space | <ul style="list-style-type: none"> * Week of 12/17/18 Start to Grind and Polish South Half of P.F. Pavilion |
|-----------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 12/9/18

Past Week of Progress

- * Backfill South Side of South Seawall For W17 Lounger and W3 Terraced Seating
- * Continue Installation of Pavers at Harrison Street ROW
- * Install Landscaping Sprinkler Lines at Superior ROW
- * Excavate Foundations For Rotary Fountain Near the Weir Gates
- * Install IPE Wood Decking For Parkview TCT Mock-Up

- * Continue to Form, Prep, and Pour Superior Street ROW Sections
- * Continue Installation of 4" PVC Conduit Run from Main Transformer to Secondary
- * Start to Form, Prep, and Pour Sections of Convergence Sculpture Seatwalls
- * Prep and Pour Concrete at Rotary Fountain Near Weir Gates
- * Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating

Next Week Look Ahead

- * Excavate, Prep, and Pour Concrete For W2 Seating @ Turf and W3 Terraced Seating
- * Grade, Install Fabric, and Place Riprap on the West End of the North Shore
- * Complete IPE Decking, Handrail, and SS Mesh on Parkview TCT Mock-Up
- * Core Drill Holes in Rill Manifold Vault for Water and Electrical Lines
- * Excavate Footings North of the Popjets at the Rotary Fountain Area
- * Form, Prep, and Pour W17 IPE Lounger

- * Form, Prep, and Pour Secondary 200amp Service Transformer Pad
- * Grade North Shore Seawall Topping Slab and Excavate Footings for Flatwork
- * Complete Convergence Sculpture Seatwalls
- * Install Water Feature Manifold in Vault and Make Water and Electrical Connections
- * Form, Prep, and Pour Footings and Slab North of Popjets at the Rotary Fountain
- * Receive Four Sections of the Parkview TCT and Prep for IPE Decking

Milestone Events

- * Complete Installation of IPE Decking and Railing on Parkview TCT Mock-Up 12/10/18

North/South Site Progress

