



# Fort Wayne Riverfront Phase 1

## Park Foundation Pavilion



### Weekly Progress Update for Week Ending 1/27/19

#### Past Two Weeks of Progress

- \* Install Duct Insulation Above Ceiling Within the P.F. Pavilion Event Space
- \* Install Pre-Finished Architectural Panels @ P.F. Pavilion Canopy East Skylight Locations
- \* Replace Both North 18' Overhead Doors Panels Aligning With Curtain Wall Mullions
- \* Install Bathroom Fixtures and Toilet Partitions Within Event Space Restrooms
- \* Install Covers @ All Electrical Panels Within Pavilion Equipment Room #114
- \* Continue Installation of Interior and Exterior T&G Cedar Ceiling/Soffit
- \* Make Final Electrical Connections for Lighting Within the Event Space
- \* Fire Boilers for Floor Heat Within Pavilion Event Space/Interior Restrooms.
- \* Run Wiring and Make Connections for Fire Alarm and Smoke Detectors in P.F. Pavilion
- \* Fill Traps for All Installed Plumbing Fixtures

#### Next Week Look Ahead

- \* Complete Interior and Exterior T&G Cedar Ceiling/Soffit
- \* Complete All Mechanical and Electrical Overhead Work for Above Ceiling Inspection
- \* Start Installation of Millwork Within Event Space Restrooms
- \* Start Installation of Metal Angle for Event Space Timber Accent Wall

#### Milestone Events

- \* Week of 1/28/19 Complete Interior T&G Cedar Ceiling Within Event Space

#### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 1/27/19

#### Past Two Weeks of Progress

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>* Install 4" PVC for Fiber Optic Line in Wells Street to P.F. Pavilion and Wells St. Bridge</li> <li>* Build Frames for Winter Protection at W3 Terraced Seating Area</li> <li>* Excavate, Prep, and Pour East Stair Footings at Ambassador Ent. Amphitheatre</li> <li>* Excavate and Install PVC Pip for Fiber Optic &amp; Camera on West &amp; North Side of Pavilion</li> <li>* Pour W3B Terraced Seating Section Within Winter Protection Area</li> <li>* Install Water Jet Under North Bridge Within the Kids Canal Water Feature</li> <li>* Form, Prep, and Pour Slab @ the Rotary Club Water Jet Fountain</li> </ul> | <ul style="list-style-type: none"> <li>* Bring Up Subgrade at Kids Canal Water Feature and Continue to Pour Slab Sections</li> <li>* Form, Prep, and Pour W2G Seat Wall @ Turf (West Donor Recognition Seating)</li> <li>* Continue IPE Decking Installation on Parkview TCT Trail Sections</li> <li>* Excavate and Install Storm Lines on Site (St19 &amp; St20)</li> <li>* Backfill and Compact Subgrade at Abutment #2 for Parkview TCT</li> <li>* Primco Mobilize and Stage Equipment for Harrison Street Bridge Remediation Project</li> </ul> |
|--|---|

#### Next Week Look Ahead

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>* Sweetwater Bandshell Steel Delivery and Erection</li> <li>* Start to Form, Prep, and Pour Kids Canal Water Feature Curbs Within Winter Protection</li> <li>* Continue Miscellaneous Site Grading</li> <li>* Start to Form, Prep, and Pour Seawall Bollards at Ambassador Ent. Amphitheatre</li> </ul> | <ul style="list-style-type: none"> <li>* Continue to Grade, Form, Prep, and Pour Slab Sections for Kids Canal Water Feature</li> <li>* Demo W2D Seating @ Turf With Donor Embed Knock-Outs</li> <li>* Start Demo Work and Excavation at Harrison Street Bridge Remediation Project</li> </ul> |
|--|---|

#### Milestone Events

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Week of 1/28/19 Start to Form, Prep, and Pour 12"x6" Rill Curb</li> </ul> | <ul style="list-style-type: none"> <li>* Week of 2/11/19 Start to Form, Prep, and Pour Sweetwater Bandshell Seatwalls</li> </ul> |
|--|--|

#### North/South Site Progress

