



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 12/30/18

### Past Week of Progress

- |   |  |
|---|--|
| * Continue Setup of Boilers and Test Fire                                   | * Continue Exterior Canopy T&G Cedar Soffit  |
| * Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space | * Continue to Grind and Polish Floor in Restrooms, Hall, and Serving for Event Space |
| * Continue Installation of Prefinished Metal Cap at West Canopy Skylights   | * Installation of Restroom Accessories and Toilet Partitions                         |

### Next Week Look Ahead

- |   |   |
|---|---|
| * Install Water Meter Within Equipment Room #118                            | * Continue Exterior Canopy T&G Cedar Soffit                           |
| * Continue on T&G Cedar Ceiling Within Park Foundation Pavilion Event Space | * Complete Installation of Restroom Accessories and Toilet Partitions |

### Milestone Events

- |  |   |
|--|---|
| * Week of 12/24/18 Completed Grinding and Polishing of South Half of P.F. Pavilion | * Week of 12/24/18 Completed North Exterior Canopy T&G Cedar Soffit |
|--|---|

### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 12/30/18

#### Past Week of Progress

- \* Continue to Grade, Install Fabric, and Place Riprap on the North Shore
- \* Form, Prep, and Pour W4 Terraced Seating Sections
- \* Final Delivery for Arkansas Boulders Within Rill

- \* Complete IPE Decking on Parkview TCT Sections Delivered the Week of 12/10/18
- \* Form, Prep, and Pour Around Trench Drain Within the Rotary Fountain
- \* Delivery of Parkview TCT Sections Week of 12/24/18 and Start IPE Decking

#### Next Week Look Ahead

- \* Continue to Form, Prep, and Pour W4 Terraced Seating Sections
- \* Continue to Form, Prep, and Pour W17 IPE Lounger Seatwall
- \* Continue to Bring Rill Slab to Grade and Tentatively Dig Foundation Walls

- \* Continue IPE Decking on Parkview TCT Sections Delivered the Week of 12/24/18
- \* South River Bank Grade, Install Fabric, and Place Riprap on the North Shore
- \* Start to Orient Boulders Within Rill for Approval by Riverworks Design Team

#### Milestone Events

#### North/South Site Progress

