



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 2/10/19

Past Two Weeks of Progress

- * Install Exterior Lighting at South End of The Pavilion at Public Restrooms
- * Complete Installation of Exterior T&G Cedar Soffit
- * Install HVAC Diffusers Within Pavilion Ceiling Grid
- * Install Trims for Pre-Finished Metal Panel at Pavilion Canopy Skylight Openings
- * Install Final Roofing Trims Around Pavilion Canopy Skylight Openings
- * Finish Electrical Install Details Above Ceiling Prior to Above Ceiling Inspection

Next Week Look Ahead

- * Detail Soffit on the West Side of Pavilion Canopy
- * Install Gravel Stop Around East Canopy Skylight Openings
- * Install Faucets Within the Event Space Restrooms
- * Detail Installed Plumbing Fixtures Within Event Space Interior Restrooms

Milestone Events

- * Week of 2/18/19 Start to Grind and Stain Pavilion Event Space Floor

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 2/10/19

Past Two Weeks of Progress

- * Install Parkview Tree Canopy Trail Mockup Handrail Lighting
- * Unload Parkview Tree Canopy Trail Sections in Laydown Area and Continue IPE Decking
- * Erect and Detail Sweetwater Bandshell Structural Steel
- * Continue To Form, Prep, and Pour Kids Canal Water Feature Slabs and Curb Sections
- * Form and Prep S7AB South Dock Stair Footings and Cheek Walls
- * Start Winter Protection Tenting at Sweetwater Bandshell for Walls and Seating
- * Core Drill Holes in Kids Canal Water Feature Source Stone for Bubbler Lines
- * Tie Into St-1 Structure to Run Ductile Pipe to Structures on Wells Street St-3, St-4, St-5
- * Make Electrical Connections for Jets at the Rotary Fountain Pop Jet Fountain
- * Make Connections at Rill Manifold Take for Kids Canal Water Feature
- * Start Demolition of South Abutment at Harrison Street Bridge
- * Excavate Footings of W2F Donor Recognition Seatwall @ Turf & W1B Planter Seatwall
- * Installation of Drain North of Weir Gate Within the Kids Canal Water Feature
- * Continue to Form W3 Seatwalls at Ambassador Enterprises Amphitheatre
- * Prep/Pour W2F Donor Seatwall @ Turf Footing & W1B Planter Seatwall
- * Prep Sweetwater Bandshell For Electrical Runs
- * Place Decorative Planter Grating Within Harrison Street ROW
- * Form, Prep, and Pour W2F West Donor Seatwall @ Turf
- * Set Source Stone for Reference & Rough-In Piping for Bubbler Lines & Jet w/ Diverter
- * Backfill Recycled 53's and Compact Behind W2F West Donor Seatwall @ Turf
- * Build Up Grade for Planter Seatwall W1I and Concrete Walkways and Dig W2E Footing
- * Form and Prep W2D Donor Recognition Seatwall and Pour W2E Donor Seatwall Footing

Next Week Look Ahead

- * Unload Parkview Tree Canopy Trail Sections in Laydown Area and Continue IPE Decking
- * Form, Prep, and Pour W2E & W2D Donor Recognition Seatwalls @ Turf
- * Prep Rill Control Box @ the South End of the Kids Canal Water Feature
- * Excavate, Form, Prep, and Pour W1L Planter Seatwall Footings
- * Form, Prep, and Pour South Abutment @ Harrison Street Bridge
- * Continue To Form, Prep, and Pour Kids Canal Water Feature Slabs and Curb Sections
- * Continue Winter Protection @ Sweetwater Bandshell and Form/Prep Wall Section
- * Form, Prep, and Pour East and West S7AB Stairway Cheek Walls
- * Install Restroom Accessories Within Event Space Interior Restrooms

Milestone Events

- * Week of 2/11/19 Start to Form, Prep, and Pour Sweetwater Bandshell Seatwalls

North/South Site Progress

