



# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 5/6/18

### Past Two Weeks of Progress

- \* Start HVAC Duct Runs
- \* Continue Electrical Interior Wall Rough-In
- \* Finish Miscellaneous Masonry
- \* Clean Up Canopy Opening Details (Steel and Sheathing)
- \* Start Fluid-Applied Membrane Air Barrier
- \* Continue Installing Mechanically Fastened Roofing System
- \* Continue Installing FP Interior/Exterior Sprinkler Pipe
- \* Grout Exterior Column Bases
- \* Start Pouring Vestibule/Storefront Curb Walls

### Next Week Look Ahead

- \* Continue Installing Mechanically Fastened Roofing System
- \* Continue HVAC Duct Runs
- \* Continue Plumbing Wall Rough-In
- \* Continue Plumbing Pipe Insulation
- \* Continue Metal Stud Framing Throughout Pavilion
- \* Continue Form, Prep and Pour Concrete Seat Walls and Curb Wall Around Pavilion
- \* Continue Electrical Wall Rough-In
- \* Continue Fluid-Applied Membrane Air Barrier

### Milestone Events

- \* Started Fluid-Applied Membrane Air Barrier Week of 4/23
- \* Started CMU Wall Block Fill Week of 4/30

### Progress Photos

