



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Riverfront
FORT WAYNE
Always moving.

Weekly Progress Update for Week Ending 6/24/18

Past Two Weeks of Progress

- * Continue Metal Stud Framing for Canopy Soffit
- * Installation of F1 Fixtures at Pavilion Canopy
- * Final Clean Concrete Seat Walls
- * Install Ice and Water Shield above Limestone Cladding for Pre-Finished Flashing
- * Electrical Ceiling Rough-In

- * Continue Metal Stud Framing Throughout Pavilion (Event Space Ceiling/Vestibule)
- * Finish Mudding and Sanding Interior Gypsum Board Walls
- * Continue Installing Sheathing and Furring at Canopy Soffit
- * Install Plywood Sheathing/Rigid Foam Board Insulation at Metal Wall System Detail
- * Start Installation of Pre-Finished Fascia

Next Week Look Ahead

- * Continue Metal Stud Framing for Canopy Soffit
- * Continue Electrical Ceiling Rough-In
- * Install Ice and Water Shield above Limestone Cladding for Pre-Finished Flashing
- * HVAC Duct/Plumbing Insulation

- * Continue Metal Stud Framing Throughout Pavilion (Event Space Ceiling/Vestibule)
- * Final Clean Concrete Seat Walls
- * Install Plywood Sheathing/Rigid Foam Board Insulation at Metal Wall System Detail
- * Continue Installation of Pre-Finished Fascia

Milestone Events

- * Finish Final Clean of Pavilion Seat Walls Week of 6/25/18

- * Start Limestone Week of 7/2/18

Progress Photos

