



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Riverfront
FORT WAYNE
Always moving.

Weekly Progress Update for Week Ending 7/22/18

Past Week of Progress

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Framing/Installation for Ceiling Access Panels Within Event Space * Continue Overhead Electrical Rough-In/Lighting Fixture Installation * Start Event Space T&G Soffit Furring * Continue Plumbing/Mechanical Wall and Ceiling Rough-In * Continue Insulation/Gypsum Board Installation | <ul style="list-style-type: none"> * Complete Vestibule Metal Stud Framing * Continue Pex Floor Heat Manifold Connections * Complete Installation of Pre-Finished Two Piece Fascia * Continue Pre-Finished Metal Flashing at Canopy |
|--|---|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Event Space T&G Soffit Furring * Continue Overhead Electrical Rough-In/Lighting Fixture Installation * Continue Plumbing/Mechanical Wall and Ceiling Rough-In | <ul style="list-style-type: none"> * Insulate and Install Sheathing at Vestibule * Complete Pex Floor Heat Manifold Connections * Continue Pre-Finished Metal Flashing at Canopy |
|--|---|

Milestone Events

- * Seatwall Final Week of 7/23/18

Progress Photos

