



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Riverfront
FORT WAYNE
Always moving.

Weekly Progress Update for Week Ending 7/8/18

Past Week of Progress

- | | |
|--|--|
| <ul style="list-style-type: none"> * Complete Metal Stud Framing for Canopy Soffit * Install Ice and Water Shield above Limestone Cladding for Pre-Finished Flashing * Fill Interior of OHD Jamb and Headers with SPUF * Continue Overhead Electrical Rough-In/Lighting Fixture Installation | <ul style="list-style-type: none"> * Continue Metal Stud Framing in Pavilion (Event Space Ceiling/Public RR Ceiling) * Install Plywood Sheathing/Rigid Foam Board Insulation at Metal Wall System Detail * Continue Installation of Furring at Canopy Soffit * Start Framing/Installation for Ceiling Access Panels Within Event Space |
|--|--|

Next Week Look Ahead

- | | |
|---|--|
| <ul style="list-style-type: none"> * Continue Framing/Installation for Ceiling Access Panels Within Event Space * Continue Overhead Electrical Rough-In/Lighting Fixture Installation | <ul style="list-style-type: none"> * Continue Metal Stud Framing in Pavilion (Event Space Ceiling/Public RR Ceiling) * Continue Pex Floor Heat Manifold Installation |
|---|--|

Milestone Events

- * Week of 7/23 Start Glazed Aluminum Curtain Walls

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 7/8/18

Past Week of Progress

- * Continue Driving H-Piles at South Shore Seawall (Vertical/Battered)
- * Cut H-Piles to Specified Elevation at South Shore Seawall
- * Excavate Silt From Around Installed H-Piles Due to Rain Event
- * Continue Dewatering South Cofferdam/Pier #22/ Pier#15-#21
- * Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam
- * Install Steel Reinforcing and Form Abutment #2 Wall

Next Week Look Ahead

- * Complete Forming and Pour Abutment #2 Wall
- * Start Forming Concrete Foundations at South Seawall
- * Continue Excavation of Silt From Around Installed H-Piles Due to Rain Event
- * Continue Driving Battered H-Piles at South Shore Seawall
- * Install Pier #21 & Pier #22 Column Steel Reinforcing, Form, and Pour
- * Start Excavation of North Seawall Cofferdam
- * Excavation/Up-Keep on South Bank Within the South Seawall Cofferdam
- * Set Up Containment Area for North Cofferdam Spoils Within Laydown Area

Milestone Events

- * Week of 7/9/18 Pour Pier 21 & 22 TCT Columns

Progress Photos

