



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Weekly Progress Update for Week Ending 8/19/18

Past Week of Progress

- | | |
|--|---|
| <ul style="list-style-type: none"> * Finish Event Space T&G Soffit Furring * Continue Overhead Electrical Rough-In/Lighting Fixture Installation * Continue Plumbing/Mechanical Wall and Ceiling Rough-In * Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion | <ul style="list-style-type: none"> * Install Gypsum Board Hard Lid Ceilings at all Public Bathroom Areas * Continue to Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion * Spray Specialty Coating at All OHD Structural Steel Jamb and Headers * Start Installation of Limestone Cladding |
|--|---|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none"> * Finish Event Space T&G Soffit Furring * Continue Overhead Electrical Rough-In/Lighting Fixture Installation * Touch-Up Paint Interior/Exterior Columns * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion * Hang Exterior Doors Within General Trades Scope | <ul style="list-style-type: none"> * Continue Installation of Gypsum Board Hard Lid Ceilings at all Public Bathroom Areas * Continue to Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion * Spray Specialty Coating at All OHD Structural Steel Jamb and Headers * Continue Installation of Limestone Cladding |
|--|---|

Milestone Events

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Seatwall Grinding and Densifier Application on 8/4/18 | <ul style="list-style-type: none"> * Hall Aluminum Mobilize/Start Glazing Curtain Wall |
|--|---|

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 8/19/18

Past Week of Progress

- * Drive Vertical/Battered Piles and Complete Excavation for Pier #17 and #18
- * Form and Prep Pier #17 and #18 Pile Cap
- * Start to Place Revetment Riprap Along Rivers Side of North Seawall
- * Start Flatwork Prep at South Seawall

- * Complete North Seawall Footings and Pier #5,#6, and #7 Pile Cap
- * Form and Prep Two North Seawall Wall Sections
- * Build Up Harrison Street to Specified Subgrade
- * Remediate East Radius at South Seawall

Next Week Look Ahead

- * Continue to Place Revetment Riprap Along Rivers Side of North Seawall
- * Continue Flatwork Prep at South Seawall
- * Excavate, Prep, and Pour Footings for 1st Row of Lounger and Seatwalls
- * Continue to Form, Prep, and Pour Piers #17 and #18 Pile Cap
- * Backfill Around Columns #17 and #18 and Start to Pull Cofferdam Sheets

- * Form and Prep Two North Seawall Wall Sections
- * Continue to Build Up Harrison Street and Bandshell Area to Specified Subgrade
- * Remediate East Radius at South Seawall
- * Form, Prep, and Pour Columns #17 and #18

Milestone Events

* Placed Concrete for North Seawall Footings Week of 8/6/18

* Place Concrete for Pier #17-#18 Columns Beginning of Week 8/20/18

South Seawall/Site Progress Photos



North Shore Progress Photos (Parkview TCT & North Seawall)





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 8/19/18

North Shore Progress Photos (Parkview TCT & North Seawall)

