



# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 7/29/18

### Past Week of Progress

- \* Continue Event Space T&G Soffit Furring
- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In
- \* Insulate and Install Sheathing at Vestibule
- \* Complete Pex Floor Heat Manifold Connections
- \* Continue Pre-Finished Metal Flashing at Canopy

### Next Week Look Ahead

- \* Finish Event Space T&G Soffit Furring
- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In
- \* Excavate and Install Concrete Rill Reservoir on East Side of Pavilion
- \* Insulate and Install Sheathing at Vestibule
- \* Continue Pre-Finished Metal Flashing at Canopy
- \* Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion
- \* Make Plumbing Connections from Pavilion Rill Room to Reservoir

### Milestone Events

- \* Seatwall Final Week of 7/23/18

### Progress Photos

