



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/16/18

Past Week of Progress

- *Continue Installation of Limestone Cladding
- *Continue Curtain Wall Framing in Event Space
- *Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion
- *Excavate and Install Water Line to Pavilion
- *Continue Miscellaneous Plumbing Rough-In
- *Touch-Up Finish Coat at Interior Columns
- *Start on Canopy T&G Cedar Soffit
- *Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation
- *Finish Installation Rigid Extruded Insulation Board at Vestibule Entry

Next Week Look Ahead

- *Continue Installation of Limestone Cladding
- *Continue Curtain Wall Framing in Event Space
- *Continue Exterior Canopy T&G Cedar Soffit
- *Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion

Milestone Events

- * Start Pavilion Dumpster Enclosure Week of 9/24/18

South Seawall/Site Progress Photos

