



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 9/2/18

Past Week of Progress

- * Continue Installation of Limestone Cladding
- * Continue Miscellaneous Plumbing Rough-In
- * Continue Application of Finish Coat at Interior Columns
- * Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation

Next Week Look Ahead

- * Continue Installation of Limestone Cladding
- * Start Curtain Wall Framing in Event Space
- * Continue Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion
- * Continue Miscellaneous Plumbing Rough-In
- * Paint Finish Coat at Interior Columns Touch-Up
- * Start on Canopy T&G Cedar Soffit
- * Continue Miscellaneous Electrical Rough-In/ Lighting Fixture Installation

Milestone Events

- * Week of 9/3/18 Start Event Space Curtain Wall
- * Week of 9/3/18 Start Exterior Canopy Pre-Finished T&G Cedar Soffit

Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/2/18

Past Week of Progress

- | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Finish Placement of Revetment Riprap Along Rivers Side of North Seawall * Continue Flatwork Prep at South Seawall * Continue Excavation, Prep, and Pour Footings for 1st Row of Lounger and Seatwalls * Start to Form 1st Row of Lounger and Seatwalls on South Shore * Pour Abutment #1 Foundation and Start Prep Abutment Walls * Finish Forming and Start Pouring Abutment #2 Wall Sections * Move Jersey Barriers on Superior and Wells Street | <ul style="list-style-type: none"> * Finish Form, Prep, and Pour North Seawall Wall Sections * Finish Build Up of Harrison Street and Bandshell Area to Specified Subgrade * Backfill Around Columns #17 and #18 and Start to Pull Cofferdam Sheets * Re-Drive Sheets Around Piers #15 and #16, Start Excavation, and Drive H-Piles * Continue Backfill at North Seawall and Around Columns #5, #6, & #7 * Excavate and Drive Piles for Piers #8, #9, and #10 and Temporarily Backfill * Excavate and Prep Bandshell Foundations |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Next Week Look Ahead

- | | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Continue Flatwork Prep at South Seawall * Continue Excavation, Prep, and Pour Footings for 1st Row of Lounger and Seatwalls * Continue to Form 1st Row of Lounger and Seatwalls on South Shore * Complete Form, Prep, and Pouring of Abutment #1 Wall Sections * Form and Prep Piers #15 and #16 * Removal of North Side Sheets at North Seawall Cofferdam | <ul style="list-style-type: none"> * Complete Backfill at North Seawall and Around Piers #5, #6, & #7 * Excavate and Drive Piles for Piers #2, #11, #12, #13 and #14 and Temporarily Backfill * Complete Form, Prep, and Pouring of Abutment #2 Wall Sections * Pour Bandshell Foundation * Demolition of Wells Street Asphalt |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Milestone Events

- | | |
|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> * Week of 9/4/18 Demo Wells Street Asphalt | <ul style="list-style-type: none"> * Week of 9/4/18 Pour Bandshell Foundations |
|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|

South Seawall/Site Progress Photos



North Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 9/2/18

North Shore Progress Photos (Continued)

