



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 10/14/18

Past Week of Progress

- * Continue Exterior Canopy T&G Cedar Soffit
- * Continue Installation Overhead Doors Within the Event Space
- * Prep and Pour Seatwalls Around Exterior Columns
- * Start Excavation of Dumpster Enclosure Footings
- * Continue T&G Cedar Siding at Vestibule
- * Continue Glazing at Event Space/Concessions Curtain Wall Areas
- * Start on Exterior Doors and Hardware
- * Start Excavation on Stoop Turndowns at Pavilion Exterior Doors

Next Week Look Ahead

- * Continue Exterior Canopy T&G Cedar Soffit
- * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing
- * Start on Exterior Doors and Hardware
- * Prep and Pour Stoop Turndowns At Pavilion Exterior Doors
- * Continue T&G Cedar Siding at Vestibule
- * Complete Prep and Pour Seatwalls Around Exterior Columns
- * Prep and Pour Dumpster Enclosure Footings and Foundation Walls

Milestone Events

- * Start Pavilion Dumpster Enclosure Week of 10/8/18

Park Foundation Pavilion Progress Photos

