



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 10/21/18

Past Week of Progress

- | | |
|---|--|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing * Start to Form and Prep Stoop Turndowns At Pavilion Exterior Doors * Bring Up Subgrade and Complete Final Grading at Pavilion Flatwork (West and North) | <ul style="list-style-type: none"> * Continue T&G Cedar Siding at Vestibule * Complete Prep and Pour Seatwalls Around Exterior Columns * Prep and Pour Dumpster Enclosure Footings and Foundation Walls * Start to Form and Prep Pavilion Exterior Concrete (Cool Gray and Charcoal Bands) |
|---|--|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none"> * Continue Exterior Canopy T&G Cedar Soffit * Finish Glazing at Event Space/Concessions Curtain Wall and Continue Frame Detailing * Pour Charcoal Concrete Bands for Exterior Flatwork on West Side of Pavilion * Form, Prep, and Pour Charcoal Bands on North Side of the Pavilion * Start Pre-Finished Metal Wall System at Canopy Skylights | <ul style="list-style-type: none"> * Continue T&G Cedar Siding at Vestibule * Bring Up Subgrade and Complete Final Grading at Pavilion Flatwork (East) * Form, Prep, and Pour Cool Gray Flatwork on West Side of Pavilion * Wreck Forms and Backfill Around Dumpster Enclosure Foundation Walls |
|--|---|

Milestone Events

- * Week 10/29/18 Start CMU Block for Dumpster Enclosure

Park Foundation Pavilion Progress Photos

