



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 3/10/19

Past Week of Progress

- * Prep, Grind, Stain, and Seal Event Space Concrete Floor
- * Demo Concrete Floors and Gypsum Board at Walls For MEP Rough-Ins
- * Layout MEP Underground Rough-Ins Within the Vendor Space at the Pavilion
- * Install Door Hardware at Aluminum Doors

Next Week Look Ahead

- * Start Installation of MEP Rough-Ins Within Vendor Area
- * Install Floor Protection at All Stained Floor Locations
- * Start Touch-Up Paint Throughout the Pavilion Space
- * Start Installation of Sprinkler Heads/Escutcheons Throughout Pavilion

Milestone Events

- * Week of 3/25/19 Start Decorative Canal Timber Wall Within Event Space

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/10/19

Past Two Weeks of Progress

- * Wreck Sweetwater Bandshell Seatwall Forms
- * Form, Prep, and Pour W1C Seatwall at
- * Excavate, Form, Prep, and Pour Rill Foundations and Rill Slab Closing Access Road
- * Demo Abutment and Approach at Harrison Street Bridge
- * Prep Subgrade, Form, Prep, and Pour North Dock Topping Slab
- * Detail Parkview TCT Steel Section Connections (Steel/Concrete and Steel/Steel)
- * Excavate, Form, Prep, & Pour North and South Seatwall Footings Attached @ Bandshell
- * Form W3E and W3D Terraced Seating Radius at Ambassador Ent. Amphitheater
- * Start to Form, Prep, and Pour Ramp at South Dock Leading to Old National Bank Plaza
- * Excavate W7A Retaining Wall Footing Running Parallel w/ IPE Deck
- * Form and Pour Lower Section of S7AB Stairs
- * Form, Prep, and Pour Weir Gate Walls at Kids Canal Water Feature
- * Excavate to Grade at W3D/W3C Terraced Seating at Ambassador Ent. Amphitheatre
- * Excavate, Form, Prep, and Pour Kids Canal Rill Bridge Foundations
- * Form, Prep, and Pour Lower S6 Stairs at Ambassador Enterprises Amphitheatre
- * Start Parkview TCT IPE Decking Infill
- * Form South Wall Extension Attached to Bandshell Seatwall
- * Form, Prep, and Pour W3E Terraced Seating Section at Ambassador Ent. Amphitheatre
- * Pour S8 Plaza Stair Foundations at South Side of Old National Bank Plaza

Next Week Look Ahead

- * Continue Parkview TCT Decking Infill
- * Cont. to Form, Prep, and Pour S7AB Stairs Lower Section @ Donor Rec. Seating Area
- * Form, Prep, and Pour Entry Plaza Paving Along W1E Seatwall and Rill Curb
- * Start to Form, Prep, and Pour Ramp at South Dock Leading to Old National Bank Plaza
- * Form and Prep W7A Retaining Wall Footing at Ipe Deck Location
- * Excavate, Prep Subgrade, Form Flatwork on N.E. and N.W. Sides of North Dock Slab
- * Continue to Excavate, Form, Prep, and Pour W3 Terraced Seating
- * Form, Prep, and Pour Flatwork at W1H Seatwall and Harrison Street R.O.W
- * Prep and Pour W7A Retaining Wall Footing at IPE Deck Location

Milestone Events

- * Week of 3/18/19 Start Excavating and Pouring IPE Deck Piers
- * Week of 4/1/19 Start Cold Fluid Applied Barrier @ Kids Canal Water Feature

North Site Progress





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/10/19

South Site Progress

