



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 3/24/19

Past Week of Progress

- * Continue Paint Finishes and Touch-Up Throughout Pavilion Space
- * Complete Miscellaneous MEP Finishes for Overhead Inspection
- * Complete Underground/Overhead Inspection for Trubble Brewery Vendor Area
- * Install Pre-Finished Black Trim at T&G Cedar Canopy Soffit
- * Relocate Baby Changing Table in Family Restroom for Addition of ADA Adult Table
- * Complete Installation of Firm Alarm System Finishes

Next Week Look Ahead

- * Install Pre-Finished Black Trim at T&G Cedar Canopy Soffit
- * Pour Back Floor @ MEP Underground Rough Location @ Trubble Brewery Vendor Area
- * Delivery of Canal Timbers for Event Space Accent Wall
- * Trubble Brewery Vendor Area MEP Underground Inspection and Backfill
- * Complete Miscellaneous MEP Finishes for Overhead Inspection & Fire Alarm Testing
- * Cut in MEP Finishes Installed in Acoustical Ceiling Tiles

Milestone Events

- * Start Installation of Canal Timbers @ Accent Wall Week of 4/1/19
- * Fire Alarm Testing the Week of 4/1/19

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/24/19

Past Week of Progress

- | | |
|---|--|
| <ul style="list-style-type: none"> * Form, Prep, and Pour North Seatwall at Sweetwater Bandshell * Layout S7AB Upper Stairs and Landing at East Donor Recognition Seating @ Turf * Form and Pour North Rill Bridge Foundation/Curbs Crossing the Kids Canal * IPE Wood Deck Infill Installation at Parkview TCT Sections * Install Sprinkler Lines and Pavers Within Harrison and Superior ROW * Install Lighting Within the West Sidewalk at North Shore Seawall * Backfill East Side of Sweetwater Bandshell for Electrical Rough-In and Flatwork * Rework/Detail of Structural Steel Sections for Parkview TCT * Form, Prep, and Pour Sidewalk Between Kids Canal and W11 Planter Seating * Form, Prep, & Pour Ramp From Ambassador Ent. Amphitheatre to Old Nat. Bank Plaza * Cont. to Drill, Epoxy and Tie Bar for Increase of Sidewalk Depth @ Harrison St. Bridge | <ul style="list-style-type: none"> * Backfill for Ramp From Ambassador Ent. Amphitheatre to Old National Bank Plaza * Form, Prep, and Pour W3E,D,C Terraced Seating at Ambassador Ent. Amphitheatre * Form, Prep, and Pour S6 Grand Stairs/Landings at Ambassador Ent. Amphitheatre * Form, Prep, and Pour West Sidewalk at North Shore Seawall * Install Storm Drain Inlets at Sidewalk Area Between Kids Canal & W11 Planter Seating * Form, Prep, and Pour 3 Seawall Bollards at Ambassador Ent. Amphitheatre * Layout 2' Dia. Piers, Prep. Bar, Excavate, and Pour Piers for IPE Deck East of Kids Canal * Work on Bringing to Grade Playground/Associated Flatwork Location on North Shore * Form, Prep, and Pour Sidewalk Between Kids Canal and Convergence Planter Seatwall * Form, Prep, & Pour S7AB Upper Stairs/Landing at East Donor Rec. @ Turf Seating |
|---|--|

Next Week Look Ahead

- | | |
|--|---|
| <ul style="list-style-type: none"> * Rework/Detail of Structural Steel Sections for Parkview TCT * Bring Westside of Sweetwater Bandshell to Grade and Excavate 2' Dia. Piers for Deck * Power Wash Harrison Street Bridge Handrails and Prep Sidewalk Bar for Pour * Form, Prep and Pour Flatwork Along the East Side of the Kids Canal Water Feature * Form, Prep, and Pour S6 Grand Upper Stair Section at Ambassador Ent. Amphitheatre * IPE Wood Deck Infill Installation at Parkview TCT Sections * Form, Prep, & Pour S7AB Upper Stairs/Landing at East Donor Rec. @ Turf Seating * Continue to Bring Site Up to Subgrade for Flatwork on North and South Shore | <ul style="list-style-type: none"> * Excavate W7K Seatwall Footing and Playground stair footings on the North Shore * Install Pavers at Harrison/Superior Intersection Moving West Down Superior ROW * Form, Prep, and Pour Seawall Bollards at Ambassador Ent. Amphitheatre * Form, Prep, and Pour W3E,D,C Terraced Seating at Ambassador Ent. Amphitheatre * Form, Prep, & Pour Ramp From Ambassador Ent. Amphitheatre to Old Nat. Bank Plaza * Form, Prep, and Pour Sidewalk at Existing Greenway Under Harrison Street Bridge * Form, Prep, and Pour Seatwall W7K and W7H Retaining Wall East of Playground * Start to Form Switchback Flatwork at the South and East Perimeter of Playground |
|--|---|

Milestone Events

- * Complete W3E,D,C Terraced Seating @ Ambassador Ent. Amphitheatre Wk. of 4/1/19

North Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/24/19

South Site Progress Photos

