



Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



Riverfront
FORT WAYNE
Always moving.

Weekly Progress Update for Week Ending 3/3/19

Past Two Weeks of Progress

* Grind Event Space Floors and Prep Floor for Stain

Next Week Look Ahead

* Stain and Seal Event Space Concrete Floors

* Layout MEP Underground Rough-Ins Within the Vendor Space at the Pavilion

* Demo Concrete Floors and Gypsum Board at Walls For MEP Rough-Ins

* Install Door Hardware at Aluminum Doors

Milestone Events

* Complete Staining of Event Space Floors the Week of 3/4/19

Grinding of Event Space Floors (No Pavilion Photos for WE 3/3/19)



Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/3/19

Past Week of Progress

- * Form, Prep, and Pour Sweetwater Bandshell Seatwalls (North/South Half)
- * Form, Prep, and Pour W2C East Donor Recognition Seating @ Turf
- * Install Drainage Pipe Within Planter Beds
- * Continue to Install IPE Decking on Parkview TCT Sections Within the North Laydown
- * Form W3C/W3D/W3E Terrace Seating Sections @ Ambassador Ent. Amphitheater
- * Excavate and Install Electrical Conduit Run From Transformer to Convergence Planter
- * Form, Prep, and Pour South Approach at Harrison Street Bridge
- * Form, Prep, and Pour W1B and W1H Planter Seatwall
- * Bring Up to Subgrade for Flatwork on the North Side of the Kids Canal Water Feature
- * Form, Prep, and Pour S6 Lower Footing for Stair Landing @ Ambassador Amphitheater
- * Erect/Complete Parkview TCT Structural Sections and Start Detailing
- * Backfill Around W2 Donor Recognition Seating @ Turf
- * Excavate, Install, and Make Connections at Valve Control Box for Rill Source Stone
- * Prep and W2B Planter Seatwall Footing and Form W2B Planter Seatwall
- * Form, Prep, and Pour W1B Planter Seatwall
- * Bring Up to Subgrade North/East Side of Rotary Fountain For Old National Bank Plaza
- * Start Demo of the North Approach at the Harrison Street Bridge
- * Prep & Pour W3D/W3E Terrace Seating Sections @ Ambassador Ent. Amphitheater
- * Prep and Pour Kids Canal Water Feature Bridge Foundations

Next Week Look Ahead

- * Wreck Sweetwater Bandshell Seatwall Forms
- * Form, Prep, and Pour W1C Seatwall at
- * Excavate, Form, Prep, and Pour Rill Foundations and Rill Slab Closing Access Road
- * Demo Abutment and Approach at Harrison Street Bridge
- * Prep Subgrade, Form, Prep, and Pour North Dock Topping Slab
- * Detail Parkview TCT Steel Section Connections (Steel/Concrete and Steel/Steel)
- * Excavate, Form, Prep, & Pour North and South Seatwall Footings Attached @ Bandshell
- * Form W3E and W3D Terraced Seating Radius at Ambassador Ent. Amphitheater
- * Continue Layout of W3D and W3E Terraced Seating Footings
- * Excavate W7A Retaining Wall Footing Running Parallel w/ IPE Deck
- * Form and Pour Lower Section of S7AB Stairs
- * Form, Prep, and Pour Weir Gate Walls at Kids Canal Water Feature
- * Excavate to Grade at W3D/W3C Terraced Seating at Ambassador Ent. Amphitheatre
- * Excavate, Form, Prep, and Pour Kids Canal Rill Bridge Foundations
- * Form, Prep, and Pour Lower S6 Stairs at Ambassador Enterprises Amphitheatre
- * Start Parkview TCT IPE Decking Infill
- * Form South Wall Extension Attached to Bandshell Seatwall
- * Form, Prep, and Pour W3E Terraced Seating Section at Ambassador Ent. Amphitheatre
- * Pour S8 Plaza Stair Foundations at South Side of Old National Bank Plaza

Milestone Events

- * Started Erection of the Parkview TCT Sections the Week of 2/25/19
- * Week of 3/18/19 Start Excavating and Pouring IPE Deck Piers

North Site Progress





Fort Wayne Riverfront Phase 1 River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 3/3/19

North Site Progress Photos (Cont.)



South Site Progress Photos

