



# Fort Wayne Riverfront Phase 1

## Park Foundation Pavilion



### Weekly Progress Update for Week Ending 3/31/19

#### Past Week of Progress

- |   |  |
|---|--|
| <ul style="list-style-type: none"> <li>* Install Pre-Finished Black Trim at T&amp;G Cedar Canopy Soffit</li> <li>* Pour Back Floor @ MEP Underground Rough Location @ Trubble Brewery Vendor Area</li> <li>* Delivery of Canal Timbers for Event Space Accent Wall</li> </ul> | <ul style="list-style-type: none"> <li>* Trubble Brewery Vendor Area MEP Underground Inspection and Backfill</li> <li>* Complete Miscellaneous MEP Finishes for Overhead Inspection &amp; Fire Alarm Testing</li> <li>* Cut in MEP Finishes Installed in Acoustical Ceiling Tiles</li> </ul> |
|---|--|

#### Next Week Look Ahead

- |   |   |
|---|---|
| <ul style="list-style-type: none"> <li>* Continue Installation of Pre-Finished Black Trim at T&amp;G Cedar Canopy Soffit</li> <li>* Start Installation of Canal Timbers at the Accent Wall Within Event Space</li> <li>* Fire Alarm Testing/Inspection</li> </ul> | <ul style="list-style-type: none"> <li>* Complete Miscellaneous MEP Finishes for Overhead Inspection &amp; Fire Alarm Testing</li> <li>* Cut in MEP Finishes Installed in Acoustical Ceiling Tiles</li> <li>* In Wall Plumbing Rough-Ins at Vendor Space</li> </ul> |
|---|---|

#### Milestone Events

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>* Start Installation of Canal Timbers @ Accent Wall Week of 4/1/19</li> </ul> | <ul style="list-style-type: none"> <li>* Fire Alarm Testing the Week of 4/1/19</li> </ul> |
|--|---|

#### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 3/31/19

#### Past Week of Progress

- \* Rework/Detail of Structural Steel Sections for Parkview TCT
- \* Bring Westside of Sweetwater Bandshell to Grade and Excavate 2' Dia. Piers for Deck
- \* Power Wash Harrison Street Bridge Handrails and Prep Sidewalk Bar for Pour
- \* Form, Prep and Pour Flatwork Along the East Side of the Kids Canal Water Feature
- \* Form, Prep, and Pour S6 Grand Upper Stair Section at Ambassador Ent. Amphitheatre
- \* IPE Wood Deck Infill Installation at Parkview TCT Sections
- \* Form, Prep, & Pour S7AB Upper Stairs/Landing at East Donor Rec. @ Turf Seating
- \* Continue to Bring Site Up to Subgrade for Flatwork on North and South Shore
- \* Continue IPE Deck Infill at Parkview TCT Open Sections
- \* Excavate W7K Seatwall Footing and Playground stair footings on the North Shore
- \* Install Pavers at Harrison/Superior Intersection Moving West Down Superior ROW
- \* Form, Prep, and Pour Seawall Bollards at Ambassador Ent. Amphitheatre
- \* Form, Prep, and Pour W3E,D,C Terraced Seating at Ambassador Ent. Amphitheatre
- \* Form, Prep, & Pour Ramp From Ambassador Ent. Amphitheatre to Old Nat. Bank Plaza
- \* Form, Prep, and Pour Sidewalk at Existing Greenway Under Harrison Street Bridge
- \* Form, Prep, and Pour Seatwall W7K and W7H Retaining Wall East of Playground
- \* Start to Form Switchback Flatwork at the South and East Perimeter of Playground

#### Next Week Look Ahead

- \* Rework/Detail of Structural Steel Sections for Parkview TCT
- \* Power Wash Harrison Street Bridge Handrails and Prep Sidewalk Bar for Pour
- \* Complete Form, Prep & Pour Flatwork Along the East Side of Kids Canal Water Feature
- \* Complete Form, Prep, & Pour S6 Grand Stairs @ Ambassador Ent. Amphitheatre
- \* Continue to Bring Site Up to Subgrade for Flatwork on North and South Shore
- \* Complete Form, Prep, & Pour S7AB Upper Stairs/Landing @ East Donor Rec. @ Turf
- \* Continue IPE Deck Infill at Parkview TCT Open Sections
- \* Install Pavers at Harrison/Superior Intersection Moving West Down Superior ROW
- \* Form, Prep, and Pour Seawall Bollards at Ambassador Ent. Amphitheatre
- \* Complete Prep, & Pour of W3E,D,C Terraced Seating at Ambassador Ent. Amphitheatre
- \* Form, Prep, & Pour Ramp From Ambassador Ent. Amphitheatre to Old Nat. Bank Plaza
- \* Form, Prep, and Pour Superior Street ROW to Wells Street Entrance
- \* Form, Prep, and Pour Switchback Flatwork at the South and East Perimeter of Playground
- \* Remove Parkview TCT Handrail Mock-Up From Erected Steel Section

#### Milestone Events

- \* Complete W3E,D,C Terraced Seating @ Ambassador Ent. Amphitheatre Wk. of 4/1/19

#### North Site Progress Photos





# Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



## Weekly Progress Update for Week Ending 3/31/19

### South Site Progress Photos

