



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 4/14/19

Past Week of Progress

- | | |
|--|---|
| <ul style="list-style-type: none"> * Mud Walls/Touch-Up Paint Within Vendor Space and Event Space * Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit * Start Installation of Back Ceiling Tile Within Vendor Space * Floor Prep/Clean and Grind Vendor Space Floor for Stain * Complete Fire Alarm Systems and Re-Test * Finish Paint Exterior Hollow Metal Doors | <ul style="list-style-type: none"> * Installation of Black Acoustical Ceiling Grid Within Vendor Area * Power Wash Exterior Concrete Under Pavilion Canopy * Start Installation of 4'x4' Ceiling Tile Within Event Space * Install Charcoal Pre-Cast Cap @ Pavilion Dumpster Enclosure * Make Electrical Connections Within Rill Room for Kids Canal Water Feature * Install 2'x2' Ceiling Tiles Within Serving Area and Interior Restrooms |
|--|---|

Next Week Look Ahead

- | | |
|--|--|
| <ul style="list-style-type: none"> * Touch-Up Paint Within Vendor Space and Event Space * Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit * Grind and Stain Vendor Space Floor * Install Vendor Space Overhead Mechanical Duct and Diffusers * Dial In Rooftop Units and Communication Systems * Continue Installation 2'x2' Ceiling Tiles Within Serving Area and Interior Restrooms * Install Dumpster Enclosure Decorative Posts for Enclosure Gates | <ul style="list-style-type: none"> * Continue Installation of Black Acoustical Ceiling Grid Within Vendor Area * Power Wash and Apply Sealer at Exterior Concrete Under Pavilion Canopy * Continue Installation of 4'x4' Ceiling Tile Within Event Space * Turnover Vendor Area to Trubble Brewery * Start Canal Timber Accent Wall Within Pavilion Event Space * Start Installation of Exterior Door Hardware * Start Bringing Grade Up for Sidewalks to Wells Street on the West Side of the Pavilion |
|--|--|

Milestone Events

- | | |
|---|---|
| * Complete Pre-Finished Black Trim at T&G Cedar Canopy Soffit Week of 4/15/19 | * Complete Trubble Brewery Vendor Space Week of 4/15/19 |
|---|---|

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/14/19

Past Week of Progress

- * Survey Final TCT Sections for Handrail Field Measurements
- * Continue IPE Deck Infill at Parkview TCT Open Sections
- * Excavate and Grade North and South Site for Concrete and Landscaping
- * North Shore Footing Excavations For Grand Stair Case
- * Install Drain Piping on the North Shore Site
- * Prep Harrison Street Bridge Deck for Overlay Coating Installation
- * Continue to Excavate, Prep, and Pour Site Light Pole Bases
- * Form, Prep, and Pour Flatwork Sections From Sculpture to Sweetwater Bandshell
- * Prep and Pour Slab on East Side of Sweetwater Bandshell
- * Grind and Power Wash Kids Canal Water Feature for Fluid Applied Coating
- * Form, Prep, and Pour Stage Area on West Side of the Sweetwater Bandshell
- * Excavate, Pour Foundation, Form, and Prep W2A Planter Seatwall
- * Form, Prep, and Pour Flatwork Sections South of Sweetwater Bandshell Stairs
- * Rework/Detail of Structural Steel Sections for Parkview TCT
- * Continue to Form, Prep, and Pour Flatwork on the North Shore
- * Form, Prep, and Pour Harrison Street Bridge Sidewalk Extensions
- * Install Landscaping Soils on North and South Shore Line
- * Continue Electrical Site Conduit Runs and Rough-Ins
- * Field Measure Rill Bridges Crossing Over the Kids Canal Water Feature
- * Install Landscaping Irrigation Lines Throughout the South Shore Site
- * Form, Prep, and Pour Superior Street ROW to Completion
- * Form, Prep, and Pour Sidewalk From Harrison ROW to Sweetwater Bandshell
- * Make Electrical Connections for Rill Equipment Within Rill Vault East of P.F. Pavilion
- * Demo Existing Concrete and Spoils From Wells Street
- * Start Installation of Treated Posts at the IPE Deck
- * Excavate and Install Gas Run For Fire Place Within Old National Bank Plaza

Next Week Look Ahead

- * Start Harrison Street Bridge Handrail Coating Application
- * Continue to Excavate, Prep, and Pour Site Light Pole Bases
- * Form, Prep, and Pour Cheek Walls for North Shore Grand Stair Case
- * Form, Prep, and Pour W2A Planter Seatwall
- * Form, Prep, and Pour Center Monument Column on the South Seawall
- * Demo Existing Concrete and Spoils From Wells Street and Bring to Subgrade
- * Grind, Power Wash, and Install Fluid Applied Coating at the Kids Canal Water Feature
- * Continue Electrical Site Conduit Runs and Rough-Ins
- * Continue Construction of IPE Deck Treated Framing
- * Form, Prep, and Pour Sweetwater Bandshell Stairs at the Old National Bank Plaza
- * Install Planting Soils at Donor Recognition Seatwalls at the Turf (East/West Seats)
- * Power Wash W3 Seatwalls at Ambassador Enterprises Amphitheatre
- * Install Pavers for Urban Trail at Superior Street ROW
- * Continue to Form and Pour Bollards at the South Seawall
- * Form, Prep, and Pour Flatwork Sections South of Sweetwater Bandshell Stairs

Milestone Events

- * Start Installation of W17 Lounger at Ambassador Ent. Amphitheatre Week of 4/29/19

North Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/14/19

South Site Progress Photos

