



Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



Weekly Progress Update for Week Ending 4/21/19

Past Week of Progress

- | | |
|--|--|
| <ul style="list-style-type: none"> * Touch-Up Paint Within Vendor Space and Event Space * Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit * Grind and Stain Vendor Space Floor * Install Vendor Space Overhead Mechanical Duct and Diffusers * Dial In Rooftop Units and Communication Systems * Continue Installation 2'x2' Ceiling Tiles Within Serving Area and Interior Restrooms * Install Dumpster Enclosure Decorative Posts for Enclosure Gates | <ul style="list-style-type: none"> * Continue Installation of Black Acoustical Ceiling Grid Within Vendor Area * Power Wash and Apply Sealer at Exterior Concrete Under Pavilion Canopy * Continue Installation of 4'x4' Ceiling Tile Within Event Space * Turnover Vendor Area to Trubble Brewery * Start Canal Timber Accent Wall Within Pavilion Event Space * Start Installation of Exterior Door Hardware * Start Bringing Grade Up for Sidewalks to Wells Street on the West Side of the Pavilion |
|--|--|

Next Week Look Ahead

- | | |
|---|---|
| <ul style="list-style-type: none"> * Vendor Space Turned Over to Trubble Brewery for Vendor Fit Out * Form and Prep Sidewalks to Wells Street on the West Side of the Pavilion * Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit | <ul style="list-style-type: none"> * Power Wash and Apply Sealer at Exterior Concrete Under Pavilion Canopy * Continue Canal Timber Accent Wall Within Pavilion Event Space |
|---|---|

Milestone Events

- * 4/30/19 Punch List Walk Through For Pavilion Design Team (Design Collaborative)

Park Foundation Pavilion Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/21/19

Past Week of Progress

- | | |
|---|---|
| <ul style="list-style-type: none"> * Start Harrison Street Bridge Handrail Coating Application * Continue to Excavate, Prep, and Pour Site Light Pole Bases * Form and Prep Cheek Walls for North Shore Grand Stair Case * Form, Prep, and Pour W2A Planter Seatwall * Install Primer and Fluid Applied Coating at the Kids Canal Water Feature Source Stone * Continue Electrical Site Conduit Runs and Rough-Ins * Continue Demo of Existing Concrete/Spoils From Wells Street and Bring to Subgrade * Install Planting Soils Within Convergence Planter and Old National Bank Plaza Planter * Start to Form and Prep Old National Bank Plaza Into Sections for Concrete Pours | <ul style="list-style-type: none"> * Continue Construction of IPE Deck Treated Framing * Form, Prep, and Pour Sweetwater Bandshell Stairs at the Old National Bank Plaza * Install Planting Soils at Donor Recognition Seatwalls at the Turf (East/West Seats) * Power Wash W2/W3 Seatwalls at Ambassador Enterprises Amphitheatre * Complete Pavers Install for Urban Trail at Superior Street ROW * Continue to Form and Pour Bollards at the South Seawall * Form, Prep, and Pour Flatwork Sections South of Sweetwater Bandshell Stairs * Form & Prep Vehicular Grade Sidewalk at Harrison ROW Leading to Old National Plaza * Form and Prep Abutment #1 and Abutment #2 Modifications |
|---|---|

Next Week Look Ahead

- | | |
|---|---|
| <ul style="list-style-type: none"> * Form, Prep, and Pour W1G Planter Seatwall Where Flatwork Converges * Remove Retaining Wall at Fort Wayne Out Fitters and Excavate Levee for Flood Break * Form and Prep Flood Break Retaining Walls Running Through the Levee * Continue to Bring Up Subgrade on North and South Shore * Form, Prep, and Pour Final Section of Stage West of the Sweetwater Bandshell * Continue Construction of IPE Deck Treated Framing and Install IPE Decking * Continue Electrical Site Conduit Runs and Rough-Ins * Form, Prep, and Pour Sections of the Old National Bank Plaza Concrete * Form, Prep, and Pour Flatwork Leading to the North Bridge at the Kids Canal * Demo Existing Concrete and Start to Form and Prep Area on Wells Street at the Bridge | <ul style="list-style-type: none"> * Complete Form, Prep, and Pour of Abutment #1 and Abutment #2 Modifications * Prep and Pour Flood Break Foundations at the Levee * Form, Prep, and Pour Sections of Switchback Ramp on West Side of Abutment #1 * Form, Prep, & Pour W7H Retaining Wall @ the East End of the PNC Playground * Continue to Install Primer and Fluid Applied Coating at the Kids Canal Water Feature * Continue to Bring Wells Street to Subgrade and Start to Form and Prep Wells Curbs * Form, Prep, and Pour East Swing Structure Footings * Install Top Soil and Trees South of the Convergence Sculpture Planter in Green Space * Use Crane to Set Arkansas Field Stone Boulders Within Kids Canal Water Feature |
|---|---|

Milestone Events

- * Start Installation of W17 Lounger at Ambassador Ent. Amphitheatre Week of 4/29/19

North Site Progress Photos



South Site Progress Photos





Fort Wayne Riverfront Phase 1

River Work North/South Shore & Misc. Site Excavation



Weekly Progress Update for Week Ending 4/21/19

South Site Progress Photos

