



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 4/28/19

### Past Week of Progress

- \* Vendor Space Turned Over to Trubble Brewery for Vendor Fit Out
- \* Form and Prep Sidewalks to Wells Street on the West Side of the Pavilion
- \* Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit
- \* Power Wash and Apply Sealer at Exterior Concrete Under Pavilion Canopy
- \* Continue Canal Timber Accent Wall Within Pavilion Event Space

### Next Week Look Ahead

- \* Trubble Brewery Vendor Space Fit Out
- \* Continue Installation of Pre-Finished Black Trim at T&G Cedar Canopy Soffit
- \* Prep and Pour Flatwork Connecting Public Restrooms to Wells Street
- \* Apply Sealer at Exterior Concrete Under Pavilion Canopy
- \* Continue Canal Timber Accent Wall Within Pavilion Event Space

### Milestone Events

- \* 5/14/19 Punch List Walk Through For Pavilion Design Team (Design Collaborative)

### Park Foundation Pavilion Progress Photos

