



# Fort Wayne Riverfront Phase 1 Park Foundation Pavilion



## Weekly Progress Update for Week Ending 5/19/19

### Past Week of Progress

- \* Trubble Brewery Vendor Space Fit Out
- \* Thoroughly Clean Pavilion in Preparation for Initial Punch List
- \* Complete First Initial Punch List Review Throughout Pavilion
- \* Form, Prep, and Pour Park Foundation Pavilion Dumpster Enclosure Slab

### Next Week Look Ahead

- \* Paint Exterior Park Foundation Pavilion Columns Under Canopy
- \* Trubble Brewery Vendor Space Fit Out
- \* Complete Miscellaneous/Punch List Items Throughout the Pavilion Interior

### Milestone Events

### Park Foundation Pavilion Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 5/19/19

#### Past Week of Progress

- |   |   |
|---|---|
| <ul style="list-style-type: none"> <li>* Complete IPE Deck North of the Doermer Kids Canal Water Feature</li> <li>* Form, Prep, and Pour Flood Gate Foundation and Flood Gate Walls Within the Levee</li> <li>* Continue Preparation of Final Subgrade on Both the North and South Site</li> <li>* Continue Planting All Tree Species Within Landscaping/Planter Areas (North &amp; South)</li> <li>* Install Specified Soils Within Planting and Bioswale Areas</li> <li>* Form, Prep, and Pour PNC Playground Stair Cheek Walls East of Abutment #1</li> <li>* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas</li> <li>* Excavate, Form, Prep, and Pour Swing Structure Footings North of Park Fdn. Pavilion</li> <li>* Form, Prep, and Pour C-2 Curb on south Side of the PNC Playground</li> <li>* Excavate, Form, Prep, and Pour Footings For W-6 Retaining Wall Along Greenway</li> <li>* Sawcut and Demo Asphalt North of Harrison Street Bridge for Planned Sidewalk</li> <li>* Form &amp; Prep W-6 Retaining Wall Along South Side of River Greenway Near FloodBreak</li> <li>* Start Installation on Bollard Lighting at Ambassador Enterprises Amphitheatre</li> <li>* Form and Prep C-2 Planter Curb on East Side of PNC Playground Stairs</li> </ul> | <ul style="list-style-type: none"> <li>* Continue Site Wide Installation of Light Pole Bases and Poles (North &amp; South)</li> <li>* Prep and Pour Switchback Flatwork Sections on West Side of Abutment #1</li> <li>* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide</li> <li>* Start Pulling Wire and Make Connections to Fixtures at Light Poles Throughout Site</li> <li>* Form, Prep, and Pour C-2 Planter Curbs on North Side of Auer Lawn</li> <li>* Form, Prep, and Pour Flatwork on North Side of the PNC Playground</li> <li>* Form, Prep, and Pour Middle and West Ambassador Ent. Amphitheatre Columns</li> <li>* Start Installation of IPE Wood at the Sweetwater Bandshell</li> <li>* Clean North Side Grand Stair Cheek Wall Forms Due to Flooding and Re-Form Walls</li> <li>* Direct Bore Water Line Near the Harrison Street Bridge on the North Shore</li> <li>* Excavate and Install Electrical Conduit Runs on the North Site For Electrical Fixtures</li> <li>* Install 4" Gravel Base Throughout PNC Playground for Rubber Coating</li> <li>* Form and Prep W7C Retaining Wall Under Ped. Paving North of Park Fdn. Pavilion</li> <li>* Form and Prep Pedestrian Concrete West of Old National Bank Plaza</li> </ul> |
|---|---|

#### Next Week Look Ahead

- |  |   |
|--|---|
| <ul style="list-style-type: none"> <li>* Form, Prep, and Pour PNC Playground Stair Treads</li> <li>* Prep and Pour North Shore Grand Stair Cheek Walls</li> <li>* Playground Equip. Installer Mobilization and Start Installation of Equip. Foundations</li> <li>* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas</li> <li>* Continue Planting All Tree Species Within Landscaping/Planter Areas (North &amp; South)</li> <li>* Install Specified Soils Within Planting and Bioswale Areas</li> <li>* Continue Pulling Wire &amp; Make Connections to Fixtures at Light Poles Throughout Site</li> <li>* Install Swing Structures At Both Designated Locations</li> <li>* Prep and Pour Ped. Concrete West of Old National Bank Plaza to Wells Street</li> </ul> | <ul style="list-style-type: none"> <li>* Form, Prep, and Pour W-6 Retaining Wall Along South Side of River Greenway</li> <li>* Complete Prep of PNC Playground Gravel Base for Rubber Coating</li> <li>* Continue Installation of IPE Wood at the Sweetwater Bandshell</li> <li>* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide</li> <li>* Continue Site Wide Installation of Light Pole Bases and Poles (North &amp; South)</li> <li>* Continue Preparation of Final Subgrade on Both the North and South Site</li> <li>* Prep and Pour Sidewalks and Approach on the South Side of the Wells Street Bridge</li> <li>* Prep and Pour W7C Retaining Wall Under Ped. Paving North of Park Fdn. Pavilion</li> </ul> |
|--|---|

#### Milestone Events

- |  |  |
|--|--|
| <ul style="list-style-type: none"> <li>* Complete Pedestrian Flatwork From Old National Plaza to Wells St Week of 5/20/19</li> </ul> | <ul style="list-style-type: none"> <li>* Install FloodBreak Barrier at Levee the Week of 6/3/19</li> </ul> |
|--|--|

#### North Site Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 5/19/19

#### North Site Progress Photos (Continued)



#### South Site Progress Photos

