



# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 5/26/19

#### Past Week of Progress

- \* Form, Prep, and Pour PNC Playground Stairs
- \* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas
- \* Continue Planting All Tree Species Within Landscaping/Planter Areas (North & South)
- \* Install Specified Soils Within Planting and Bioswale Areas
- \* Continue Pulling Wire & Make Connections to Fixtures at Light Poles Throughout Site
- \* Install Swing Structures At Both Designated Locations
- \* Prep & Pour Ped. Concrete Sections West of Old National Bank Plaza to Wells Street
- \* Form, Prep, and Pour Ramp on the North Side of the PNC Playground
- \* Form, Prep, & Pour W-6 Retaining Wall Footing Along South Side of River Greenway
- \* Install IPE Wood at Abutment #1 for the Parkview Tree Canopy Trail
- \* Prep & Pour Planter Seatwall Footing @ the Journal Gazette Fdn. Dining Garden
- \* Install Parkview Tree Canopy Trail Temporary Handrail Mock-Up
- \* Form, Prep, & Pour W-6 Retaining Wall Section Along South Side of River Greenway
- \* Complete Prep of PNC Playground Gravel Base for Rubber Coating
- \* Continue Installation of IPE Wood at the Sweetwater Bandshell
- \* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide
- \* Continue Site Wide Installation of Light Pole Bases and Poles (North & South)
- \* Continue Preparation of Final Subgrade on Both the North and South Site
- \* Prep and Pour Sidewalks and Approach on the South Side of the Wells Street Bridge
- \* Prep and Pour W7C Retaining Wall Under Ped. Paving North of Park Fdn. Pavilion
- \* Prep and Pour Top Portion of the North Shore Grand Stair Cheek Walls
- \* Form Sidewalks and Approach on the North Side of the Wells Street Bridge
- \* Install Structural Steel T's at Abutment #1 and Abutment #2 for the Parkview TCT
- \* Form & Prep Planter Seatwall @ the Journal Gazette Fdn. Dining Garden

#### Next Week Look Ahead

- \* Complete Installation of IPE Wood at the Sweetwater Bandshell
- \* Continue to Hand Excavate and Install Sprinkler Lines Within Landscape Areas
- \* Continue Planting All Tree Species Within Landscaping/Planter Areas (North & South)
- \* Install Specified Soils Within Planting and Bioswale Areas
- \* Continue Pulling Wire & Make Connections to Fixtures at Light Poles Throughout Site
- \* Prep & Pour Ped. Concrete Sections West of Old National Bank Plaza to Wells Street
- \* Complete Installation Parkview Tree Canopy Trail Temporary Handrail Mock-Up
- \* Install Specified Soils Within Planting and Bioswale Areas
- \* Continue Pulling Wire & Make Connections to Fixtures at Light Poles Throughout Site
- \* Backfill Around W-6 Retaining Wall and FloodBreak for Levee and River Greenway
- \* Form & Pour W-6 Retaining Wall Section Along South Side of River Greenway
- \* Pour Planter Seatwall @ the Journal Gazette Foundation Dining Garden
- \* Complete Install Structural Steel T's @ Abutment #1/#2 for the Parkview TCT
- \* Form, Prep, & Pour Sidewalks & Approach on the N. Side of the Wells Street Bridge
- \* Prep & Pour Lower Cheek Walls at the North Shore Grand Stair (Pending River)
- \* Continue Preparation of Final Subgrade on Both the North and South Site
- \* Continue Site Wide Installation of Light Pole Bases and Poles (North & South)
- \* Continue to Sawcut, Clean, Seal, and Caulk Flatwork Site Wide
- \* Deliver and Install Rill Bridges Across Doermer Kids Canal & Little Creek Bioswale
- \* Install IPE Wood at Abutment #2 for the Parkview Tree Canopy Trail

#### Milestone Events

- \* Installation of FloodBreak Unit at the Levee the Week of 6/3/19
- \* Installation of Granite Paving at the Betsy Chapman Family Gardens and Journal Gazette Foundation Dining Gardens the Week of 6/17/19

#### North Site Progress Photos

