



# Fort Wayne Riverfront Phase 1

Park Foundation Pavilion



**Riverfront**  
FORT WAYNE  
Always moving.

## Weekly Progress Update for Week Ending 8/12/18

### Past Week of Progress

- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In
- \* Install Fire Caulk Within Rill Room
- \* Mud/Sand All Unfinished Gypsum Board Within the Pavilion

- \* Install Gypsum Board Hard Lid Ceilings at all Public Bathroom Areas
- \* Continue to Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion
- \* Structural Steel Primer Touch-Up Paint
- \* Continue to Make Plumbing Connections from Pavilion Rill Room to Reservoir

### Next Week Look Ahead

- \* Finish Event Space T&G Soffit Furring
- \* Continue Overhead Electrical Rough-In/Lighting Fixture Installation
- \* Continue Plumbing/Mechanical Wall and Ceiling Rough-In
- \* Mud/Sand/Paint All Unfinished Gypsum Board Within the Pavilion

- \* Install Gypsum Board Hard Lid Ceilings at all Public Bathroom Areas
- \* Continue to Grind and Install Densifier on Seat Walls and Curb Walls at Pavilion
- \* Spray Specialty Coating at All OHD Structural Steel Jambes and Headers
- \* Start Installation of Limestone Cladding

### Milestone Events

\* Started Seatwall Grinding and Densifier Application on 8/4/18

\* Start Exterior Limestone Cladding Week of 8/13/18

### Progress Photos





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 8/12/18

#### Past Week of Progress

- \* Continue Driving Piles and Bring Up Grade to Bottom of Footing at Abutment #1
- \* Complete Backfill Around Pier #19-#20 Columns and Pull Sheets at West End
- \* Start Excavation of Piers #1,#3,#4 and Drive Vertical/Battered Piles
- \* Backfill With #8's at South Seawall and Bring Up to Subgrade
- \* Form and Prep Pier #5,#6,#7 in North Seawall Cofferdam

- \* Continue to Form, Prep, and Pour North Seawall Footings
- \* Reinstall Sheeting on East Side of Pier #19 to Encompass Piers #15-#18
- \* Patch Form Ties and Install Self-Adhering Joint Membrane at South Seawall
- \* Place Revetment Riprap on Rivers Side of South Seawall
- \* Start Excavation of Piers #17 and #18

#### Next Week Look Ahead

- \* Drive Vertical/Battered Piles and Complete Excavation for Pier #17 and #18
- \* Form and Prep Pier #17 and #18
- \* Start to Place Revetment Riprap Along Rivers Side of North Seawall
- \* Start Flatwork Prep at South Seawall

- \* Complete North Seawall Footings and Pier #5,#6, and #7 Pile Cap
- \* Form and Prep Two North Seawall Wall Sections
- \* Build Up Harrison Street to Specified Subgrade
- \* Remediate East Radius at South Seawall

#### Milestone Events

- \* Place Concrete for North Seawall Footings Week of 8/6/18

- \* Place Concrete For Pier #17-#18 Columns Beginning of Week 8/20/18

#### South Seawall Progress Photos



#### North Shore Progress Photos (Parkview TCT & North Seawall)





# Fort Wayne Riverfront Phase 1

## River Work North/South Shore & Misc. Site Excavation



### Weekly Progress Update for Week Ending 8/12/18

#### North Shore Progress Photos (Parkview TCT & North Seawall)

